



Product Warranty Registration Form

Product: _____

Product Serial #: _____

Site Name: _____

Address: _____

Prime Mover

Make: _____

Model: _____

Fuel: _____

Alternator

Make: _____

Model: _____

AVR: _____

Protection Relay: _____

Application: _____

Installed By: _____

Date Commissioned: _____

Commissioning Checks (see notes 1 and 2)

Product installed / mounted correctly

Safety shutdowns & Protection systems
commissioned

Actuator set up and calibration completed

Logic I/O commissioned

Fuel / Steam supply commissioned

Idle & Rated speed tests completed

Drop CT, Voltage & Current calibration
completed

Alternator phasing and voltage biasing
completed

Stand-alone operation & dead bus close
completed

Bus synchronising, load sharing and grid
parallel operations completed.

Session file saved

Commissioned By: _____

Please email completed form and session file to: info.au@heinzmann.com

Notes:

1. All commissioning must be carried out by Heinzmann Australia (HZA) or a HZA authorised dealer.
2. All commissioning must be carried out in accordance with the steps detailed in the relevant product application manual.
3. Full warranty terms and conditions available on request from Heinzmann Australia or at www.heinzmann.com.au.